



HENDRY COUNTY BUILDING LICENSING & CODE ENFORCEMENT

POST OFFICE BOX 2340 * 88 SOUTH MAIN STREET * LABELLE, FLORIDA 33975 * (863) 675-5245 * FAX: (863) 675-5319
100 EAST EL PASO AVE * CLEWISTON, FLORIDA 33440 * PHONE (863) 983-1463 * FAX: (863) 983-1467

MOBILE/MANUFACTURED HOME INSTALLATION WORKSHEET

PERMIT # _____

Name of Licensed Dealer/Installer: _____ License #: _____

Installation Decal#: _____ Manufacturer Name: _____

Roof Zone: _____ Wind Zone: _____

Number of Sections: _____ Width _____ Length _____ Year: _____ Serial#: _____

Installation Standard Used: (Check One) Manufacturers Manual or 15C-1

SITE PREPARATION:

Debris & Organic Material Removal _____ Compacted Fill _____

Water Drainage: Natural Swale Pad Other _____

FOUNDATION:

Load Bearing Soil Capacity _____ Assumed 1000 PSF _____

Footing Type: Poured in Place _____ Portable _____ Size & Thickness _____

I-Beam OR Mainrail Piers: Single Tiered _____ Double Interlocked _____

Size of Piers: _____ Placement O/C _____ Perimeter Pier Blocking: Size _____ Placement O/C _____

Ridge Beam Support Blocking: Size _____ Number _____ Location(s) _____

Ridge Beam Support Footer: Size _____ Number _____ Location(s) _____

Center Line Blocking: Size _____ Number _____ Location(s) _____

Special Pier Blocking Required: (Fireplace, Bay Window, Etc.) YES NO

Mating of Multiple Units: Mating Gasket _____ Type Used _____

Fasteners: ROOFS: Type & Size _____ Spacing _____ O/C

ENDWALLS: Type & Size _____ Spacing _____ O/C FLOORS: Type & Size _____ Spacing _____ O/C

ANCHORS:

Type: 3150 Working Load OR 4000 Working Load Height of Unit: _____ (Top of Found/Footer to Bottom of Frame)

of Frame Ties: _____ Spacing _____ O/C Angle of Strap _____ Degrees

of Over Roof Ties: _____ (If Required) # of Sidewall Anchors: _____ Zone III _____

of Centerline Anchors _____ # of Stabilizer Devices _____

of Vents Required in Skirting (1 SF of vent per each 150 SF of Floor Area): _____

Longitudinal System Used: _____